

Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Backup Documentation for LR1600 Ctwt Load Test

Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Jason Ruggles

Director of Quality

January 31st, 2025

1 | Page



Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Summary Statement:

A load test was performed on a 30-metric ton monolithic counterweight manufactured by Ken Garner Mfg Co., specifically engineered for use as car-body ballast on the Liebherr LR1600 lattice boom crawler crane. The primary focus of the load test was to validate the integrity and performance of the integral lifting rings, which are critical for the handling of the counterweights. This load test was conducted in strict compliance with the engineered protocol outlined in the plan titled "LR1600 Ctwt Load Test." All test procedures were meticulously followed, and the results were thoroughly documented. The lifting ring design was confirmed to be compliant, safe, and without issue, ensuring its suitability for use in the handling and rigging of these counterweights. The overall counterweight design also successfully passed the load test, confirming its structural reliability and suitability for use as car-body ballast on the LR1600 crane.



Picture 1 – Counterweight w/ Additional Ballast Weight Rigged in Test Configuration

2|Page





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 2 – LICCON Screen Showing No-Load Condition Pre-Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 3 – Picture Showing Counterweight Free of the Ground – Full Load Applied to Lifting Rings





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 4 – LICCON Screen Showing Full Weight of Counterweight w/ Additional Ballast Free of the Ground – Full Load Applied to Lifting Rings



Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

I have all the many from the should be
Buckner Heavy lift Load Test Certification
LR-1600 30 TON weight Date <u>1-15-25</u> Name _Lr - 1600 30 TON Weight Weight Capacity30 TON Load Test
Crane used for test
Hoisting Load Boom Parts of Rated Test % Of Rated
From Radius Angle Line Capacity Weight Capacity Main Boom <u>161 401 78.3 6 159800 79400</u>
Details:
Details:
Rigging Used: <u>4-17ton shockles /4-20' gray endless 31K x 4</u> . Shackles <u>4-17ton</u> Slings <u>20' gray endless (31K x 4</u>) Test weight added onManitowoc upper side weightWeight 17580 pounds
Pick and hold for 15 min Start Time <u>1.16 111</u> End Time <u>X. 111</u> Inspector's Signature: <u>ALZU- Zach Wagnel</u> Date: <u>1-15-15</u> Witnesses <u>Ronald Kimiey</u> <u>Chad Hookes</u> R. I. Jones
<u>Kocney Joins</u>

Picture 5 – Picture of Load test Document Completed at Time of Load Test



Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights



Picture 6 – Picture Documenting Mazzella Companies® BRS360 20' Grey Endless Slings ID / Capacity Tag used during the Load Test.





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 7 – Picture Documenting Crosby® 17-Ton Screw Pin Shackle Used in the Load Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 8 – Picture Documenting Crosby® 17-Ton Screw Pin Shackle Used in the Load Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 9 – Picture Documenting Crosby® 17-Ton Screw Pin Shackle Used in the Load Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 10 – Picture Documenting Crosby® 17-Ton Screw Pin Shackle Used in the Load Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 11 – Picture Documenting Crosby® 17-Ton Screw Pin Shackle Used in the Load Test





Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

Picture 12 – Picture Documenting Manitowoc 7.974t (17,580 lb.) Counterweight Used as the Additional Ballast in the Load Test



Load Test of LR1600/2 30 mt Monolithic Carbody Counterweights

In Reference to Exhibits listed below:

- Ken Garner Mfg. Co.
 - Title: 30 mt Carbody Weldment
 - o DRWG# 6LB30MTCB-00
- Buckner HeavyLift Cranes
 - Title: LR1600 Ctwt Load Test
 - o REV 000 12.17.24

Documents Reviewed and Complied By:

Jason Ruggles Director of Fleet Quality Buckner HeavyLift Cranes





4732 NC Hwy 54 East Graham, NC 27253

Jason A. Ruggles

01/31/25





This drawing is the property of Ken Garner Mfg. Co. and is submitted with the agreement that it shall not be disclosed to anyone, reproduced or used for manufacturing without the express written consent of Ken Garner Mfg. Co.										1	KEN			CO
TOLERANCES TO BE AS SPECIFIED BELOW UNLESS OTHERWISE STATED														
Do not scale drawing, Dimensions in millimeters, Dimensions in [] are reference only.														
FABRICATIONS 0 - 315 +/- 1 mm 315 - 1000 +/- 1.5 mm 1000 - 2000 +/- 2 mm 2000 - 4000 +/- 3 mm All corners R3 max.			ASSEMBLIES 0 - 500 +/- 1 mm			WEIGHT +/- 1%	DRAWN RAH	12/1/2010	TITLE					
		500 - 2000 +/- 1.5 m 2000 AND OVER +		mm +/- 3 mm		FINISH 125 RMS	DWG. STATUS WorkInProgress		30 mt. CARBODY WELDMENT					
							APPROVED							
MACHINING											SCALE			
RANGE IN mm	OVER 0.5 TO 3	OVER 3 TO 6	OVER 6 TO 30	OVER 30 TO 120	OVER 120 TO 315	OVER 315 TO 1000	DRILLED HOLES UP TO 8 mm DIA. + 0.16 mm	CUSTOMER DWG NO.	-	D	SCALE	6LB30MTCB-	-00	KEV.
TOLERANCE IN mm	+/- 0.1	+/- 0.15	+/- 0.3	+/- 0.5	+/- 0.8	+/- 1.1	DRILLED HOLES OVER 8 mm DIA. +2% OF DIA.	I:\Engineering\Liebherr\CARBODY\		6LB30	MTCB-00.i	dw	SHEE	T 2 OF 2
4					3		2			Ι	1			

* Preliminary Only *



Contents							
Sheet	Description						
001	Title Page						
002	Rigging Layout						

PRC)JECT:				
		600	C + w +	Load	Tast
LOCATIO		000	Clwi	LUUU Gr	aham. NC
BUCKNE	ER CONTACT:		D - II C4	Dallas	Snow, PE
LIFT PL	AN BY:		DallasS@	BucknerHed Dallas	Snow, PE
	C NOTES		DallasS@	BucknerHed	avylift.com
Title	e Paae				
	9-				
FILE: Cr	C: \Users\D anes\Desktop	allasSno Sales I	w\OneDrive nfo\LR1600	— Buckner) Ctwt Load	HeavyLift Test.dwg
CREATE	D:		12.16.2	2024 @ 12:	46:33 PM
EDITING	SIZE:	22h27r	n FILE_SIZE ANSI_B(: 2 17.00 x 11.0	2349.57Kb 00 Inches)
SAVED:			01.31.	2025 @ 10:	34:51 AM
PLOTTE	D:		01.31.2	2025 @ 10:	56:08 AM
		Kev	isions		
	All Sh	neets Sa	me Revisior	Level	
Rev.	Date		Desc	ription	
000	12.17.2024	Prelim	inary Planni	ing & Initia	Layout
001					
002					
003					
004					
005					
006					
007					
008					
009					
010					
	SHFF	T: C	01 OF	- 002	
<u> </u>					
				F R	



PR) JECT ·								
IR1600 Ctwt Load Test									
LOCATION: Graham, N									
BUCKNI	ER CONTACT:		Dall	asS@Buc	Dallas : kperHea	Snow, PE			
LIFT PL	AN BY:		Dallas Snow, PE						
DRAWIN	IG NOTES:		Dall	as5@Buc	knerHea	vylift.com			
Rig	ging La	yout							
Rigging Summary									
Mark	Descrip	tion	Qty	Cap. (Kip)	Load (Kip)	% Cap.			
1	31k x 20' S Sling	ynthetic	4	31.0	28.3	95%			
2	17t Shackle		4	37.4	28.3	79 %			
3	7.974t Mani Ctwt	towoc	1						
 Load test shall be performed to approx. 125% of Ctwt weight (30t) ≈ 38t Rigging shown may be substituted provided SWLL of rigging is not exceeded. Lift load clear of ground and hold for approx. 5 minutes. FILE: C: \Users\DallasSnow\OneDrive - Buckner HeavyLift 									
CREATE	ED:		12	2.16.2024	@ 12:4	6:33 PM			
EDITING PAPER	STIME:	22h26m	ANSI	SIZE:	2) x 11 0	349.57Kb 0 Inches			
SAVED:	0		0	1.31.2025	@ 10: 3	34:51 AM			
PLOTTE	D:	<u>р</u>	0	1.31.2025	@ 10:5	5:10 AM			
		Revi	SIO	าร					
	All St	neets Sar	ne Rev	vision Lev	/el				
Rev.	Date	Deal!!	n ar 🗖	Uescriptio		Lavent			
000		Freimi				Layout			
002									
003									
004									
005									
006									
007		<u> </u>							
008									
009									
010									
SHEET: 002 OF 002									

